



To: Core Planning Group Members

From: Kaitlin Schalow | KS

Date: May 4, 2016

Comm. No: 152235

Subject: Independent School District #879
Delano Secondary School Additions and Renovations
April 26, 2016 **Art Rooms** User Group Meeting Minutes

Attendees:

Ray Cordes, Delano Public Schools	ray.cordes@delanoschools.org
Laura Holland, Delano Public Schools	laura.holland@delanoschools.org
Matt Schoen, Delano Public Schools	matt.schoen@delanoschools.org
Steve Heil, Delano Public Schools	steve.heil@delanoschools.org
Bob Prell, ICS Consulting	bobp@ics-consult.com
Lynae Schoen, Wold Architects and Engineers	lschoen@woldae.com
Kaitlin Schalow, Wold Architects and Engineers	kschalow@woldae.com

Discussion Topics:

- A. Currently, there are three Art Rooms. There is a Middle School Art Room and a High School Ceramics and Art Room.
- B. Art Programmatic Needs:
 1. Storage Room.
 2. Kiln Room.
 3. Two Lab Spaces.
 4. It would be optimal to have a separate office space.
- C. Units for MS/HS:
 1. Photography- Computer Lab.
 2. 3D Computer Art- 3D Sculpting.
 3. Intro to Art (drawing, clay).
 4. Intermediate 2D-painting.
 5. Intermediate 3D-clay.
 6. Collage.
 7. Pastels.
 8. Painting.
 9. Ceramics.
 10. Printmaking.
 11. Sculpture (paper mache).
- D. Art currently does not collaborate with Science or STEM.

Wold Architects and Engineers
332 Minnesota Street, Suite W2000
Saint Paul, MN 55101
woldae.com | 651 227 7773

**PLANNERS
ARCHITECTS
ENGINEERS**



- E. Future Vision for Art:
 - 1. Illustration Class: Photoshop, Illustrator- hand sketch and computer-based.
 - 2. Printmaking: Screen Printing.
- F. Kiln Room:
 - 1. The current MS/HS has a total of three kilns, with two that are currently in working order. One of the kilns is on the old Cone system. This kiln is unsafe. The smaller MS kiln would be preferred to be moved to the new Intermediate School.
 - 2. The new Kiln Room needs to accommodate two kilns. District to send Wold Kiln cut sheet to accommodate size.
 - 3. There should be three tall storage racks.
- G. 3D Art Room:
 - 1. Equipment:
 - a. 12 pottery wheels.
 - b. Kick-wheel.
 - c. Four sinks-stainless steel, deep.
 - d. Projector/smartboard.
 - e. Pugmill -220V, 60" x 24".
 - f. Five Metal Drying Racks at 48"-these to be moved from the current Ceramics Room.
 - 2. Drying Racks for the 3D Art Room to be located at the South Wall.
 - 3. Power should be supplied from drop-downs.
 - 4. There should be two locations for sinks. Sinks should be located directly next to the pottery wheel area. Another sink area on the other side of the room would be beneficial.
 - 5. Gleeco Clay Traps would be preferred.
 - 6. Markerboard, Smartboard
 - 7. Average student class size is 30. The Group likes collaborative tables and stools.
 - 8. There should be tall storage cubbies with totes for student use.
 - 9. There should be large portfolio storage drawers located adjacent to the door.
- H. 2D Art Room:
 - 1. Average Class size is 30.
 - 2. Portfolio storage drawers located near entry door.
 - 3. Sink Area to be located near Storage Room.
 - 4. There should be tall cabinets with totes.
 - 5. There should be storage provided for banner drying. There are 16 banners total. Banners are 6'x3' long. Check the current drying system to design the new space.
 - 6. Students should have individual tables 2'x2' that are adjustable/tilt.
 - 7. There should be open shelf space.
- I. The next User Group will occur in approximately two to three weeks.

cc: Attendees