



To: Core Planning Group

From: Derek Gallagher | DG

Date: May 26, 2016

Comm. No: 152235

Subject: Independent School District #879
Delano Secondary School Additions and Renovations
May 18, 2016 **Art Rooms** User Group Meeting Minutes

Attendees:

Ray Cordes, Independent School District #879	ray.cordes@delanoschools.org
Laura Holland, Independent School District #879	laura.holland@delanoschools.org
Steve Heil, Independent School District #879	steve.heil@delanoschools.org
Shane Baughman, Independent School District #879	shane.baughman@delanoschools.org
Matt Schoen, Independent School District #879	matt.schoen@delanoschools.org
Bob Prell, ICS Consulting	bobp@ics-consult.com
Lynae Schoen, Wold Architects and Engineers	lschoen@woldae.com
Kaitlin Schalow, Wold Architects and Engineers	kschalow@woldae.com
Derek Gallagher, Wold Architects and Engineers,	dgallagher@woldae.com

The Group met to discuss the preliminary User Group drawing. The drawings presented in the meeting are for diagrammatic purposes only, intended to facilitate discussion and visualize spatial adjacencies. The following is a brief summary of topics discussed.

Discussion Topics:

- A. Some art classes will be taught in a Digital Arts Computer Lab across the hall from the Art Labs.
 1. Digital Photography.
 2. Computer Artistry.
 3. Ideally the Computer lab would have the following features:
 - a. Space for (28) computers.
 - b. At least 24" wide computer stations.
 - c. Space for 24"x24" 3D printer cart.
 - d. Projector connections at front of room with controls possible at front or rear of room.
 - e. Printing station with printer and scanner.
 - f. Table space for matting.
 - g. Space for a large format printer (24" or 44").
 4. Computer stations would ideally be arranged in two U-shaped rows with ability to see front of room.

Wold Architects and Engineers
332 Minnesota Street, Suite W2000
Saint Paul, MN 55101
woldae.com | 651 227 7773

**PLANNERS
ARCHITECTS
ENGINEERS**



- B. 3D Art Lab:
 - 1. Tote storage cubbies accommodate (60) totes with each cubby at 15"x11".
 - 2. Additional Equipment:
 - a. Slab Roller Table 51"x30"x38"H.
 - b. 60"x18"x47"H.
 - c. Wall-mounted extruder.
 - d. Clay boxes.
 - e. Printer.
 - 3. Existing Art Room tables can be reused.
 - 4. Sealed concrete is acceptable for floor finish.
 - 5. ACT ceiling.
- C. 2D Art Lab:
 - 1. Additional equipment needs:
 - a. Space and power for three computers should be provided.
 - b. Printer and projector controls at instructor desk near front of classroom.
- D. Art Storage:
 - 1. The storage room should be extended to the north wall of the 2D Art Lab to allow for maximum storage space.
 - 2. No access from the hallway is necessary.
 - 3. Storage in this room to be handled with furniture.
- E. No further Art Room User Group Meetings will be necessary as the group has accomplished its task of providing feedback on detailed room functions and layouts.

cc: Attendees

Traci Lawman, ISD #879

traci.lawman@delanoschools.org

KN/ISD_879/152235/min/5.18.16 Art